# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of work | Asphalting to 12th A cross and other roads in Yelahanka New Town in ward no 04 |
| 2 | Amount of work portion | 17,67,338=00 |
| 3 | Estimated Cost | Rs.18.01 lakhs |
| 4 | Name of Contractor | Technical Manager (west) |
| 5 | Agreement no | No 522/2014-15, dt:4/3/2014 |
| 6 | No and date under which work order issued | No 522/2014-15, dt:4/3/2014 |
| 7 | Time limit originally fixed for completion | 90 days |
| 8 | Date of application by the contractor for granting EOT | 2-11-2014 |
| 9 | Date of receipt of application in the Sub Division office | 2-11-2014 |
| 10 | Extension granted if any | - |
| | I | - |
| | II | - |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | 10,000,00 = 00 |
| 12 | Work carried out during 1st extension | - |

| | | |
|---|---|---|
| 13 | Work carries out during 2nd extension | |
| 14 | Time now applied for | 180 days |
| 15 | Date of recommanding time 2nd extension | - |
| 16 | Weather the original application of the contractor is enclosed | Yes |
| 17 | Balance of remaining work | Work Completed |
| 18 | Probable time required for completion of remaining work | Work Completed |
| 19 | Cost work charged establishment charged on the work after the expairy original period | ——-- |
| 20 | Weather notice as per clause of contract has been issued | No |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Since the contractor could not able to complete the work with in Tender period as per terms and conditions of Contract Against penalty pro |
| 21 | Remarks of the EE and the daily rate of penalty proposed | |

K. M. [illegible]
Assistant Engineer

29/11/14
Assistant Executive Engineer

Executive Engineer
Yelahanka Division, Bangalore-64

Chief Engineer
Yelahanka Zone, Bangalore-92

Chief Engineer
Yelahanka Zone, Bangalore-92
Bruhath Bangalore Mahanagara
Palike
Bangalore 92